

**Department of Health**  
**Kidney Dialysis Stations - First Treatment Date**  
Updated April 2023



Planning Area	Facility Name	CN #	Project Description	Date of CN Issuance	Contested	Date of Uncontested CN	# of days per the CN application	Required Operational Date	Actual 1st Treatment Date [will say "TBD" until date known]	Date Met	Any Timeline Modifications Granted by CN Program
Adams	FKC Leah Layne (19-20)	1802	Add 1 station	08/14/19	No	08/14/19	27	09/10/19	09/19/19	no	No
Adams	FKC Leah Layne (20-16)	1849	Add 2 stations (NS)	07/30/20	No	07/30/20	240	03/27/21	06/21/21	no	No
Benton	Fresenius Kidney Care Columbia Basin	1839	Add 4 stations	03/04/20	No	03/04/20	270	06/02/21	12/06/21	no	Yes
Benton	DaVita Chinook (22-11)	1938	Add 1 station (NS)	06/30/22	No	06/30/22	184	12/31/22	10/31/22	yes	No
Benton	DaVita Kennewick (22-12)	1939	Add 3 stations (NS)	06/30/22	No	06/30/22	488	10/31/23	TBD	not yet	No
Clark	PSKC Vancouver (19-75)	1828	Construct 25-station center	12/11/19	Yes	Under Appeal	1215	#VALUE!	TBD	no	No
Clark	DaVita Vancouver Dialysis Center	1875	Add 2 stations-SC	03/08/21	No	03/08/21	180	09/04/21	09/02/21	yes	No
Clark	DaVita Battle Ground Dialysis Center	1876	Add 2 stations-SC	03/08/21	No	03/08/21	180	09/04/21	09/08/21	no	No
Cowlitz	FKC Longview (19-34)	1811	Construct 5-station center	09/04/19	No	09/04/19	397	10/05/20	TBD	no	No
Cowlitz	FKC Cowlitz (21-31)	1909	Add 2 stations (NS)	09/29/21	No	09/29/21	272	06/28/22	TBD	not yet	No
Cowlitz	DaVita Woodland (22-13)	1935	Construct a 12-station center (NS)	06/30/22	No	06/30/22	854	10/31/24	TBD	not yet	No
Douglas	DaVita-East Wenatchee	1842	Add 5 stations	04/02/20	No	04/02/20	180	09/29/20	09/01/20	yes	No
Franklin	DaVita Mid Columbia (22-46)	1958	Add two stations (NS)	12/21/22	No	12/21/22	275	09/22/23	TBD	not yet	No
Grant	FKC Moses Lake	1848	Add 6 Stations (NS)	07/29/20	No	07/29/20	313	06/07/21	06/07/21	yes	No
Grant	DaVita Monument Hill (17-43, M2018-260, & 19-2-03513-34)	1863	Construct a 7-station center	12/29/20	Yes	12/29/20	906	06/23/23	07/14/22	yes	No
Grays Harbor	FKC Aberdeen (21-76)	1924	Add three stations (NS)	01/27/22	No	01/27/22	124	05/31/22	05/27/22	yes	No
Island	DaVita Whidbey Island (21-71)	1922	Add 1 station (NS)	01/25/22	No	01/25/22	151	06/25/22	02/18/22	yes	No
King 01	PSKC Richmond Beach (18-53)	1778	Establish 19 incenter & 1 isolation	05/21/19	Yes	01/13/20	304	11/12/20	TBD	no	No
King 01	NKC Lake City (20-06)	1838	Add 2 stations (SC)	03/03/20	No	03/03/20	105	06/16/20	08/28/20	no	No
King 02	NKC Rainier Beach (17-41)	1630	Construct a 12-station center	02/13/18	No	02/13/18	486	06/14/19	01/13/20	no	No
King 02	NKC Rainier Beach Kidney Center	1928	Relocate 7 (of 14) stations from NKC Elliott Bay to NKC Rainier Beach (NS)	03/29/22	No	03/29/22	92	06/29/22	06/14/22	yes	No
King 03	DaVita Westwood Dialysis Center	1776	Add 7 stations	05/17/19	No	05/17/19	699	04/15/21	02/02/21	yes	No

**Department of Health**  
**Kidney Dialysis Stations - First Treatment Date**  
Updated April 2023



Planning Area	Facility Name	CN #	Project Description	Date of CN Issuance	Contested	Date of Uncontested CN	# of days per the CN application	Required Operational Date	Actual 1st Treatment Date [will say "TBD" until date known]	Date Met	Any Timeline Modifications Granted by CN Program
King 04	NKC SeaTac (18-42)	1766	Add 2 stations	01/16/19	No	01/16/19	120	05/16/19	05/29/19	no	No
King 04	NKC SeaTac (21-05)	1878R	Add 8 stations (NS) RECON	08/31/21	No	08/31/21	482	12/26/22	12/19/22	yes	No
King 05	Federal Way Community Dialysis Center (18-44)	1755	Add 2 stations (SC)	12/11/18	No	12/11/18	92	03/13/19	05/30/19	no	No
King 05	DaVita Redondo Heights (21-22)	1873	Add 1 station (SC)	03/05/21	No	03/05/21	184	09/05/21	09/03/21	yes	No
King 05	DaVita Redondo Heights (21-72)	1933	Relocate and add 5 (NS)	04/27/22	No	04/27/22	546	10/25/23	TBD	not yet	No
King 06	NKC Kirkland (21-06)	1879	Add 5 stations	03/16/21	No	03/16/21	365	03/16/22	01/20/22	yes	No
King 07	Bellevue Dialysis Center (19-24)	1774	Add 1 station (SC)	05/17/19	No	05/17/19	139	10/03/19	12/04/19	no	No
King 08	DaVita Issaquah (19-81A)	1844	Construct a 5-station center	06/25/20	No	06/25/20	930	01/11/23	11/29/22	yes	No
King 09	NKC Renton (19-71)	1817	Add 2 stations (SC)	10/15/19	No	10/15/19	54	12/08/19	11/25/19	yes	No
King 10	NKC Kent	1734	Add 9 stations	03/14/18	Yes	06/04/18	450	08/28/19	10/22/18	yes	No
King 10	NKC Kent Panther Lake (20-12)	1850	Construct an 11-station center	08/07/20	Yes	10/27/21	852	02/26/24	TBD	not yet	No
King 10	DaVita Kent Community	1874	Add 1 station (SC)	03/05/21	No	03/05/21	184	09/05/21	08/31/21	yes	No
King 11	DaVita Auburn Valley (18-59)	1788	Construct a 23-station center	07/11/19	Yes	04/06/21	866	08/31/24	TBD	not yet	Yes
King 11	NKC Auburn (21-67)	1901	Add 2 stations (SC)	08/17/21	No	08/17/21	122	12/17/21	01/20/22	no	No
King 11	NKC Federal Way East (21-68)	1902	Add 2 stations (SC)	08/20/21	No	08/20/21	60	10/19/21	10/11/21	yes	No
King 12	NKC Enumclaw (18-41)	1765	Add 2 stations	01/16/19	No	01/16/19	46	03/03/19	01/16/19	yes	No
Kitsap	PSKC Silverdale (19-31)	1815	Construct a 9-station & 1 isolation	09/30/19	No	09/30/19	946	05/28/24	TBD	no	Yes
Kitsap	OPKC-North (Poulsbo)	1870	Add 2 stations (SC)	02/23/21	No	02/23/21	35	03/30/21	04/12/21	no	No
Lewis	FKC Chehalis (18-39)	1762	Add 2 stations	01/04/19	No	01/04/19	58	03/03/19	01/22/19	yes	No
Lewis	DaVita Cooks Hill (22-43)	1951	Add 1 station (SC)	10/05/22	No	10/05/22	181	04/04/23	03/13/23	yes	No
Mason	DaVita Mason County (23-13)	1968	Add 2 stations (SC)	04/06/23	tbd	tbd	15		04/06/23	no	No
Mason	FKC Shelton (19-19)	1808	Add 1 station	08/27/19	No	08/27/19	10	09/06/19	10/02/19	no	No

**Department of Health**  
**Kidney Dialysis Stations - First Treatment Date**  
Updated April 2023



Planning Area	Facility Name	CN #	Project Description	Date of CN Issuance	Contested	Date of Uncontested CN	# of days per the CN application	Required Operational Date	Actual 1st Treatment Date [will say "TBD" until date known]	Date Met	Any Timeline Modifications Granted by CN Program
Mason	FKC Shelton (21-29)	1898	Add 5 stations	07/20/21	no	07/20/21	373	12/31/22	12/21/22	yes	Yes
Okanogan	FKC Omak (19-21)	1809	Add 2 stations	08/27/19	No	08/27/19	112	12/17/19	02/12/20	no	No
Pierce 01	FKC Puyallup (18-37)	1760	Add 2 stations	01/04/19	No	01/04/19	58	03/03/19	01/22/19	yes	No
Pierce 01	DaVita Lake Tapps Dialysis Center (18-62)	1771	Construct a 9-station center	05/17/19	No	05/17/19	748	06/03/21	12/25/20	yes	No
Pierce 02	Graham Dialysis Center (DaVita) (#17-45)	1735	Add 3 stations	04/11/18	No	04/11/18	60	06/10/18	09/12/18	no	No
Pierce 02	DaVita Graham Dialysis Center	1889	Relocate & add 10 stations (NS)	05/14/21	No	05/14/21	504	09/30/23	TBD	not yet	Yes
Pierce 03	FKC Gig Harbor (18-40)	1761	Add 2 stations	01/04/19	No	01/04/19	58	03/03/19	01/22/19	yes	No
Pierce 04	NKC Fife (17-31)	1621	Construct a 10-station center	11/21/17	Yes	06/08/18	274	03/09/19	01/11/19	yes	No
Pierce 04	FKC South Tacoma (18-35)	1757	Add 2 stations	01/04/19	No	01/04/19	58	03/03/19	01/22/19	yes	No
Pierce 04	FKC Tacoma East (18-36)	1758	Add 2 stations	01/04/19	No	01/04/19	58	03/03/19	01/22/19	yes	No
Pierce 04	FKC Mt. Rainier (18-38)	1759	Add 2 stations	01/04/19	No	01/04/19	58	03/03/19	01/22/19	yes	No
Pierce 04	Tacoma Dialysis Center (19-27)	1793	Add 2 stations (SC)	07/18/19	No	07/18/19	139	12/04/19	12/04/19	yes	No
Pierce 05	Puget Sound Kidney Centers - Lakewood (16-33)	1598	Construct a 29-station center	04/12/17	No	04/12/17	544	10/08/18	10/21/19	no	No
Pierce 05	DaVita Rainier View Dialysis Center (21-08)	1871	Add 12 stations (NS)	03/02/21	No	03/02/21	729	03/01/23	02/20/23	yes	No
Skagit	DaVita Cascade Dialysis Center (20-08)	1840	Add 1 station (SC)	03/11/20	No	03/11/20	140	07/29/20	08/17/20	no	No
Skagit	PSKC Anacortes	1869	Add 1 station (SC)	02/23/21	No	02/23/21	90	05/24/21	05/06/21	yes	No
Snohomish 02	NKC Everett	1781	Construct a 9-station center	06/07/19	Yes	08/07/20	577	03/07/22	09/14/20	yes	No
Snohomish 02	DaVita Pilchuck Dialysis Center (19-22)	1791	Add 2 stations (SC)	07/18/19	No	07/18/19	139	12/04/19	09/14/20	no	No
Snohomish 02	Everett Dialysis Center (19-25)	1792	Add 1 station (SC)	07/18/19	No	07/18/19	139	12/04/19	08/20/20	no	No
Snohomish 02	Everett Dialysis Center (DaVita)	1841	Add 1 station	03/12/20	No	03/12/20	154	08/13/20	08/20/20	no	No
Snohomish 03	PSKC Lynnwood (21-34)	1894	Construct a 15-station center (NS)	06/25/21	Yes	04/28/22	955	12/08/24	TBD	not yet	No
Snohomish 03	DaVita Mill Creek (22-07)	1925	Add one station (SC)	02/16/22	No	02/16/22	180	08/15/22	03/21/22	yes	No

**Department of Health**  
**Kidney Dialysis Stations - First Treatment Date**  
Updated April 2023



Planning Area	Facility Name	CN #	Project Description	Date of CN Issuance	Contested	Date of Uncontested CN	#s of days per the CN application	Required Operational Date	Actual 1st Treatment Date [will say "TBD" until date known]	Date Met	Any Timeline Modifications Granted by CN Program
Snohomish 03	DaVita Lynnwood (22-42)	1945	Add 1 station (SC)	09/23/22	No	09/23/22	108	01/09/23	09/23/22	yes	No
Snohomish 03	DaVita Lynnwood (23-14)	1963	Add 1 station (SC)	03/01/23	No	03/01/23	15	03/16/23	03/01/23	yes	No
Spokane 01	Spokane Valley Renal Center (18-43)	1754	Add 2 stations (SC)	12/11/18	No	12/11/18	181	06/10/19	04/06/19	yes	No
Spokane 01	Downtown Spokane Renal Center (18-45)	1756	Add 2 stations (SC)	12/11/18	No	12/11/18	92	03/13/19	09/03/19	no	No
Spokane 01	FKC Spokane (21-66)	1908	Add 2 stations (SC)	09/29/21	No	09/29/21	144	02/20/22	03/08/22	no	No
Spokane 02	DaVita Indian Trails (18-61)	1782	Construct a 17-station center	06/12/19	No	06/12/19	957	01/24/22	02/24/21	yes	No
Stevens	FKC Colville (21-17)	1882	Add 2 stations (SC)	04/08/21	No	04/08/21	163	09/18/21	08/27/21	yes	No
Thurston	DaVita Lacey (18-60)	1772	Construct a 19-station center	05/16/19	Yes	10/02/19	803	12/13/21	06/02/21	yes	No
Thurston	FKC Thurston	1814	Add 1 station (SC)	09/27/19	No	09/27/19	60	11/26/19	11/14/19	yes	No
Thurston	FKC North Thurston (21-04)	1872	Add 5 stations (NS)	03/05/21	No	03/05/21	45	04/19/21	05/31/21	no	No
Whatcom	DaVita Ferndale Dialysis Center (22-14)	1937	Construct a 7-station center	06/30/22	No	06/30/22	610	03/31/24	TBD	not yet	No
Whatcom	DaVita Mount Baker Kidney Center (19-83)	1831R	Add 3 stations (NS)	01/23/20	No	01/23/20	365	08/01/21	07/24/21	yes	Yes
Yakima	DaVita Wapato Dialysis Center	1611	Construct a 6-station center	08/18/17	No	08/18/17	115	06/30/18	08/08/18	no	No
Yakima	DaVita Mount Adams (21-24)	1883	Add 2 stations (SC)	04/14/21	No	04/14/21	195	10/26/21	09/16/21	yes	No
Yakima	DaVita Union Gap (21-25A)	1884	Add 1 station (SC)	04/15/21	No	04/15/21	195	10/27/21	08/30/21	yes	No
Yakima	DaVita Zillah (21-26)	1885	Add 1 station (SC)	04/15/21	No	04/15/21	195	10/27/21	09/30/21	yes	No
Yakima	DaVita Yakima (21-27)	1886	Add 2 stations (SC)	04/15/21	No	04/15/21	195	10/27/21	09/14/21	yes	No
Yakima	Astria Yakima (21-11)	1896	Construct a 27-station center (NS)	06/30/21	Yes	05/09/22	426	07/09/23	TBD	not yet	No
Yakima	DaVita Mt. Adams (22-08)	1926	Add two stations (SC)	02/16/22	No	02/16/22	180	08/15/22	07/21/22	yes	No